## Growth Deal Projects 'Forward Look'

(Based on latest information at time of publication)

## Apr-20


Rev 25

Notas

**Notes** All pipeline projects are still subject to investment appraisal and LEP Board approval

\*\* Original GLTB scheme \*\*\*Re-allocated scheme

## Key Milestones (pipeline schemes)



| ***Re-allocated scheme                              |   |  |            |          |                      |                 |                              |                      |                       |      |  |  |
|---|---|--|------------|----------|----------------------|-----------------|------------------------------|----------------------|-----------------------|------|--|--|
|   |   |  |            | LGF      |                      | FY 2018/19 Q3   | }                            | FY 2018/19 Q4        |                       |      |  |  |
| Project Title                                       | Category  | Summary  | RAG Rating | £m's     | Oct                  |                 |                              |                      | Feb                   | Τ    |  |  |
| Growth Hub Network                                  | Business<br>Support   | Network of Growth Hubs across the county   |            | £4.400   |                      |                 |                              |                      | <b></b>               |      |  |  |
| Merrywalks Centre Stroud***                         | Business<br>Support   | Re-development of the Merrywalks<br>Shopping Center and Car-Park   |            | £3.000   |                      |                 |                              |                      |                       |      |  |  |
| Gloucs Airport Anson Park<br>Development***         | Enabling<br>Infrastructure  | Access road from B4063 to expand<br>Anson Park   |            | £1.885   |                      |                 |                              |                      |                       |      |  |  |
| WCTIS (Cyber Park) Phase 1                          | Enabling<br>Infrastructure  | A40 Corridor Mitigation Schemes -<br>Arle Court Improvements   |            | £9.230   |                      |                 |                              |                      | P                     | rogr |  |  |
| WCTIS (Cyber Park) Phase 2                          | Enabling<br>Infrastructure  | A40 Corridor Mitigation Schemes -<br>Widening E/B A40 M5 Jct 11- Arle<br>Court                                 |            | £4.480   |                      |                 |                              |                      | P                     | rogr |  |  |
| WCTIS (Cyber Park) Phases 3 & 4                     | Enabling<br>Infrastructure  | A40 Corridor Mitigation Schemes -<br>Widening Arle Court to Benhall Rbt<br>and Benhall Rbt to Griffiths Avenue |            | £8.290   |                      |                 |                              |                      |                       |      |  |  |
| West Cheltenham Walking and<br>Cycling Improvements | Enabling<br>Infrastructure  | Upgrade to the B4063/Old Gloucester<br>Road junction   |            | £1.600   |                      |                 |                              |                      |                       |      |  |  |
| Gloucester Railway Station<br>Improvements***       | Enabling<br>Infrastructure  | Redevelopment of underpass,<br>frontage and car park access  |            | £3.750   |                      | Plan            |                              |                      |                       |      |  |  |
| A40 Innsworth Gateway                               | Housing   | Traffic mitigation to release a strategic housing site   |            | £4.530   |                      | Design &        |                              | Full                 |                       |      |  |  |
| A419 Stonehouse Improvements                        | Transport   | Junction improvements along A419<br>between M5 J13 and Stonehouse  |            | £4.360   | Detailed c           | design, plannin | ent phase Construction start |                      |                       |      |  |  |
| Gloucester South West By Pass                       | Transport   | Widening of Llanthony Road section<br>of South West bypass.  |            | £2.000   |                      |                 |                              |                      | -                     |      |  |  |
| Cheltenham Spa Railway<br>Station**                 | Transport   | Improvement to station forecourt,<br>additional parking and<br>cycle/pedestrian access to A40                  |            | £1.497   | Funding<br>Agreement |                 | Project<br>Launch            |                      |                       |      |  |  |
| Lydney Transport Strategy                           | Transport   | Local junction improvements and cycle access   |            | £1.000   |                      | Inv Panel       | Board                        | Funding<br>Agreement | Project<br>Launch     |      |  |  |
| St Barnabas Roundabout                              | Transport   | Roundabout upgrade, improved cycling safety  | N/A        | £1.000   |                      |                 |                              |                      |                       |      |  |  |
| Hartpury College Tech to<br>Plate***                | lege Tech to Application of Digital Productivity<br>Tools in Livestock Management |  |            | £1.000   |                      |                 | Funding<br>Agreement         | Project<br>Launch    | Construction<br>start |      |  |  |
| Abbeymead /Metz Way**                               | ead /Metz Way** Transport Junction & Pedest<br>upgrades (sma                      |  |            | £0.500   |                      |                 |                              |                      | Construc              | tio  |  |  |
| UK Digital Retail Innovation<br>Centre              | Business<br>Support   | Retail skills & digital high street pilot<br>scheme  |            | £0.400   | Construct            | tion Phase      |                              | Soft Launch'         |                       |      |  |  |
| Blackfriars & Quayside                              | Housing   | De-risking and preparation of site for development   |            | £4.130   |                      |                 |                              |                      |                       |      |  |  |
| Gloucester Transport Hub**                          | Transport   | New Transport Hub for Gloucester & highways mods   |            | £6.400   |                      |                 |                              |                      |                       |      |  |  |
| Growth Hub Expansion                                | Business<br>Support   | Expanded Core Growth Hub and New<br>Business School @ UoG  |            | £5.000   |                      |                 |                              |                      |                       |      |  |  |
| Gloucestershire College New<br>Campus (Cinderford)  | Skills  | Funding to support build of new<br>Gloscol campus in Cinderford  |            | £2.600   |                      |                 |                              |                      |                       |      |  |  |
| A40 Over Roundabout **                              | Transport   | Widening approaches to the<br>roundabout & provision of a third<br>circulatory lane                            |            | £2.230   |                      |                 |                              |                      |                       |      |  |  |
| Farm 491  | Business<br>Support   | Agri-tech innovation and business incubator centre (RAU)   |            | £2.920   |                      |                 |                              |                      |                       |      |  |  |
| Elmbridge (Tail End Major DfT<br>scheme)*           | Transport   | Major roundabout upgrade A40, key strategic route.   |            | £9.070   |                      |                 |                              |                      |                       |      |  |  |
| Berkley Green Cyber Security<br>Centre              | Skills  | Cyber Security skills centre, dual<br>location UoG & Berkely   |            | £3.000   |                      |                 |                              |                      |                       |      |  |  |
| A38 Berkeley Bridges                                | Transport   | Replacement Northbound bridge  |            | £1.990   |                      |                 |                              |                      |                       |      |  |  |
| Cinderford Northern Link Road                       | Enabling<br>Infrastructure  | Access road enabling new college<br>campus and first phase of<br>development of Northern Qtr,                  |            | £3.800   |                      |                 |                              |                      |                       |      |  |  |
| GREEN Skills Centre                                 | Skills  | Gloucs Renewable Energy,<br>Engineering & Nuclear Skills Centre  |            | £5.000   |                      |                 |                              |                      |                       |      |  |  |
| Gloucs Airport South Camp                           | Enabling<br>Infrastructure  | New access road to open up land for<br>development   |            | £0.550   |                      |                 |                              |                      |                       |      |  |  |
| Gloucestershire STEM centres                        | Skills  | STEM teaching facility upgrades at 5 sites across Gloucs.  |            | £2.096   |                      |                 |                              |                      |                       |      |  |  |
|   |   | Total LGF Awarded to GFirst  |            | £101.716 |                      |                 |                              |                      |                       |      |  |  |
|   |   | * DfT 'Retained' schemes   |            | £12.370  |                      |                 |                              |                      |                       |      |  |  |

Total LGF Reporting to BEIS

£89.346

| 9 Q4   |                        | F                  | Y 2019/20 Q1     | 20             |                     | FY 2019/20 Q2                     |              |                   | FY 2019/20 Q3          |                     |                       | FY 2019/20 Q4     |  |                   | FY 2020/21 Q | 1<br><b>20</b> 2          |                      | FY 2020/21 Q2        |                    |                | FY 2020/21 Q3   |              |                   |                       | FY 2020/21 Q4<br>2021 |  |
|--|------------------------|--------------------|------------------|----------------|---------------------|-----------------------------------|--------------|-------------------|------------------------|---------------------|-----------------------|-------------------|--|-------------------|--------------|---------------------------|----------------------|----------------------|--------------------|----------------|-----------------|--------------|-------------------|-----------------------|-----------------------|--|
|  | Mar Ap                 | or                 | May              | Jun            | Jul                 | Aug                               | Sep          | Oct               | Nov                    | Dec                 | Jan                   | Feb               | Mar  | Apr               | Мау          | Jun                       | Jul                  | Aug                  | Sep                | Oct            | Nov             | Dec          | Jan               | Feb                   | Mar                   |  |
|  | Three further          | r Tier 2 H         | ubs in develop   | pment & due to | o open in 2020      | <ol> <li>Stroud and Fc</li> </ol> | orest of Dea | an to open Spring | 2020. Cheltenł         | nam due to op       | en in Summer 2        | 2020.             |  |                   |              |                           |                      |                      |                    |                | In Delivery (f  | ull network) |                   |                       |                       |  |
|  |                        |                    |                  | In p           | hased constru       | iction programm                   | ne.          |                   |                        |                     |                       |                   |  |                   |              | Est<br>Completion         |                      |                      |                    |                | In Delivery     |              |                   |                       |                       |  |
|  | Planning Stage         |                    |                  |                |                     |                                   |              |                   | ss Case - Due<br>gence | Inv Panel/<br>Board |                       | Fu                | nding Agreeme  | nt                |              | Project<br>Launch         |                      |                      | Co                 | onstruction Ph | ase             |              |                   | Est<br>Completion     | In Operation          |  |
| Programme Development and Scheme Approvals           Programme Development and Scheme Approvals         Inv Panel/         Funding         Project           Launch         Launch         Launch         Launch         Launch         Launch |                        |                    |                  |                |                     |                                   |              |                   |                        |                     | Construction<br>start |                   |  |                   | C            | onstruction Pha           | se                   |                      |                    |                |                 |              |                   |                       |                       |  |
| Pro  | gramme Development     | t and Sch          | neme Approva     | als            |                     |                                   |              |                   | Due Diligence          | Inv Panel/<br>Board | Funding<br>Agreement  | Project<br>Launch |  |                   |              | Construction<br>start     |                      |                      |                    | C              | onstruction Pha | se           |                   |                       |                       |  |
| Programme Development and Scheme Approvals   |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       | Due I             | Due Diligence     Inv Panel/<br>Board     Funding<br>Agreement     Project<br>Launch     Construction<br>start |                   |              |                           |                      |                      | Construction Phase |                |                 |              |                   |                       |                       |  |
|  |                        |                    |                  | Sche           | eme Developn        | nent                              |              |                   |                        |                     |                       |                   |  |                   |              | iness Case -<br>Viligence | Inv Panel /<br>Board | Funding<br>Agreement |                    | 1              |                 |              | Project<br>Launch |                       | Construction<br>start |  |
| itage Full Business Ca   |                        |                    |                  |                |                     |                                   |              | se Development    |                        |                     |                       |                   | Due  | Diligence         |              | Inv Panel/<br>Board       | Funding<br>Agreement | Project<br>Launch    |                    |                | Constructi      |              |                   |                       |                       |  |
| Fu   | II Business Case Devel | lopment            |                  | Due Diligence  | Inv Panel/<br>Board |                                   |              |                   | Funding A              | greement            |                       |                   |  | Project<br>Launch |              |                           |                      |                      | ruction Phase      |                |                 |              | Est<br>Completion | In Ope                | ration                |  |
| tion   |                        | Construction Phase |                  |                |                     |                                   |              |                   |                        |                     |                       |                   | Est In Operation   |                   |              |                           |                      |                      |                    | ration         |                 |              |                   |                       |                       |  |
|  |                        |                    |                  |                |                     |                                   |              | Detaile           | d Design, Land A       | Aquisition & Pla    | anning                |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   | Construction<br>start | Construction<br>Phase |  |
| Construction Phase   |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       | Est<br>Completion |  |                   |              |                           | In Op                | eration              |                    |                |                 |              |                   |                       |                       |  |
| t<br>า   | Construction Phase     |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              | Est<br>Completion         |                      | In Oper              | ation              |                |                 |              |                   |                       |                       |  |
|  |                        |                    |                  |                |                     |                                   |              |                   | Sch                    | eme Withdrav        | wn by Promote         | rs                |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| tion Construction Phase Completion   |                        |                    |                  |                | In Delivery         |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| truction Phase Completion  |                        |                    |                  |                |                     |                                   |              |                   |                        |                     | In Operation          |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| ich'   |                        |                    | Formal<br>Launch |                |                     |                                   |              |                   |                        |                     |                       |                   |  | In I              | Delivery     |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
|  |                        |                    |                  |                |                     |                                   |              |                   | In                     | vestment/Devo       | elopment Phas         | e                 |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
|  |                        |                    |                  |                |                     |                                   |              |                   |                        | In Ope              | ration                |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| In Delivery  |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| In Delivery  |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| In Operation   |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| In Delivery<br>In Operation  |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| In Delivery  |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| In Operation   |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| In Operation   |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| In Delivery  |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
| In Operation   |                        |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |
|  | In Delivery            |                    |                  |                |                     |                                   |              |                   |                        |                     |                       |                   |  |                   |              |                           |                      |                      |                    |                |                 |              |                   |                       |                       |  |

